

## Berkshire MPO 01/27/2026 • MassDOT District One Project Update

### Status of Federal Fiscal Year 2026 TIP Projects

MassDOT Project No. and Description	Designer	Design Stage	Status of current activity	Funding Source	TIP Programming
<b>609506</b> <b>BECKET</b> - LEDGE REMOVAL ON ROUTE 8 (approx 1,000-ft north of McNerney Rd.)	Jacobs Engineering	<b>75% Design</b>	09/08/25 - 75% Design submittal by Jacobs. 06/18/25 - 25% DPH conducted. <b>Current TFPC: \$5,771,783</b>	<b>FA-PRCT</b>	\$2,950,417
<b>612183</b> <b>GREAT BARRINGTON</b> - BRIDGE REPLACEMENT, G-11-002, DIVISION STREET OVER HOUSATONIC RIVER	Green International	<b>Final Design</b>	11/20/25 - Final Design (PS&E) submittal by Green. 01/15/25 - 25% DPH conducted. <b>Current TFPC: \$10,028,124</b>	<b>FA-NGB</b>	\$10,690,281
<b>610728</b> <b>LEE</b> - RESURFACING AND RELATED WORK ON ROUTE 20 (MM 18.58 to MM 23.15)	CDR McGuire	<b>Final Design</b>	12/02/25 - PS&E (Final Design) recv'd. <b>Current TFPC: \$6,800,788</b>	<b>NHPP-NHS</b>	\$9,422,966
<b>607677</b> <b>LEE</b> - BRIDGE REPLACEMENT, L-05-013, MILL STREET OVER WASHINGTON MOUNTAIN BROOK	Garofalo & Assoc.	<b>75% Design</b>	12/31/25 - 75% Design received. 03/18/25 - Sketch Plans approved <b>Current TFPC: \$8,248,499</b>	<b>FA-NGB</b>	\$6,850,760
<b>609277</b> <b>NORTH ADAMS</b> - RECONSTRUCTION OF ASHLAND STREET	Tighe & Bond	<b>Final Design</b>	Revised PS&E submittal on 08/05/25. Munic. ROW process is critical path (clearance early 2026) ENV. permitting is clear. <b>Current TFPC: \$11,342,811</b>	<b>STBG</b>	\$11,085,532
<b>612505</b> <b>NORTH ADAMS</b> - BRIDGE PRESERVATION, N-14-039, ROUTE 2 OVER S. BRANCH OF THE HOOSIC RIVER & ROUTE 8	BSC Group	<b>Final Design</b>	12/12/25 - PS&E (Final Design) received. ROW clearance is pending. 07/29/25 - 25% DPH conducted. <b>Current TFPC: \$13,502,293</b>	<b>FA-NGB</b>	\$46,999,768
<b>612498</b> <b>PITTSFIELD</b> - BRIDGE REPLACEMENT, P-10-003 & P-10-032, SOUTH ST. OVER HOUSATONIC RR & HOUSATONIC RIVER	CHA Consulting	<b>25% Design</b>	06/12/25 - 25% DPH conducted; project was re-scoped to facilitate delivery; awaiting 75% Design. Jan 2025 - Bridge Type Study approved. <b>Current TFPC: \$26,754,547</b>	<b>NHPP-ON-SYS</b>	\$26,687,325
<b>612168</b> <b>PITTSFIELD</b> - BRIDGE REPLACEMENT, P-10-040, PONTOOSUC AVE. OVER WEST BRANCH HOUSATONIC RIVER	Fuss & O'Neill	<b>25% Design</b>	Awaiting 75% Design submittal (need to address some ROW concerns with adjacent property). 07/09/25 - 25% DPH conducted. <b>Current TFPC: \$9,848,718</b>	<b>FA-NGB</b>	\$9,848,718
<b>609068</b> <b>SHEFFIELD</b> - BRIDGE REPLACEMENT, S-10- 015, KELSEY ROAD OVER SCHENOB BROOK	Gannett Fleming E&A	<b>100% Design</b>	01/16/26 - 100% Design received. 03/20/25 - virtual 25% DPH conducted. <b>Current TFPC: \$4,151,282</b>	<b>STBG-BR-OFF</b>	\$4,192,200
<b>611942</b> <b>SHEFFIELD</b> - SUPERSTRUCTURE REPLACEMENT, S-10-024, COUNTY ROAD OVER IRONWORKS BROOK	BSC Group	<b>Final Design</b>	09/17/25 - Final Design (PS&E) submittal by BSC. ENV & ROW clearance are pending. <b>Current TFPC: \$2,785,055</b>	<b>FA-NGB</b>	\$2,946,652

**FFY 2026 Current Programming: \$131,674,619**