

# Berkshire MPO 01/18/2022 • MassDOT District One Project Update

## Status of Federal Fiscal Year 2022 TIP Projects

MassDOT Project No. and Description	Designer	Design Stage	Status of current activity	Funding Source	TIP programming
<b>609162</b> WILLIAMSTOWN - SYS. BR. MAINT. W-37-013, ROUTE 7 (MOODY BRIDGE) OVER HOOSIC RIVER & PAN-AM RR	In-House District	<b>ADV</b>	Advertised for construction 10/30/21. Contract awarded 12/20/21 to Northern Construction LLC.	<b>NHPP</b>	\$1,493,175
<b>608856</b> OTIS - BRIDGE REPLACEMENT, O-05-007, TANNERY RD OVER W. BRANCH OF THE FARMINGTON RIVER	McFarland - Johnson, Inc.	<b>ADV</b>	Advertised for construction 12/25/21. Bid Opening scheduled for 2/23/22.	<b>STBG-BR-OFF</b>	\$1,736,751
<b>608860</b> PITTSFIELD - BRIDGE REPLACEMENT, P-10-055, EAST NEW LENOX ROAD OVER SACKETT BROOK	BSC Group	<b>ADV</b>	Advertised for construction 1/01/22. Bid Opening scheduled for 3/01/22.	<b>STBG-BR-OFF</b>	\$3,447,946
<b>608767</b> EGREMONT - RECONSTRUCTION & RELATED WORK ROUTE 23/41, CREAMERY RD TO N. UNDERMOUNTAIN RD	Jacobs Engineering	<b>Final</b>	Final design submitted 12/22/21. <b>Current PS&amp;E Estimate \$7,801,141.</b>	<b>STBG &amp; CMAQ</b>	\$7,023,444
<b>610546</b> NORTH ADAMS - BRAYTON ELEMENTARY SCHOOL IMPROVEMENTS (SRTS)	TEC, Inc.	<b>100%</b>	10/12/21 - 100% Design submittal. Final Design due end of Feb-2022.	<b>TAP</b>	\$738,716
<b>609103</b> FLORIDA/NORTH ADAMS - RESURFACING AND RELATED WORK ON ROUTE 2	In-House District	<b>75%</b>	9/24/21 - Combined 25-75% submittal by MassDOT District One. Combined 100%-PS&E due early Feb-2022.	<b>NHPP</b>	\$6,801,018
<b>608813</b> LANESBOROUGH - RESURFACING AND RELATED WORK ON ROUTE 7	Jacobs Engineering	<b>75%</b>	9/10/21 - 75% Design submittal. <b>Current 75% Estimate is \$6,019,680.</b> Design is being revised to reduce ROW impacts. Project will likely move into 2023.	<b>NHPP</b>	\$4,344,611
<b>611955</b> PITTSFIELD - SUPERSTRUCTURE REPLACEMENT, P-10-002, HOLMES ROAD OVER HOUSATONIC RAILROAD	Gill Engineering Assoc.	<b>75%</b>	11/05/21 - 75% Design submittal. Comment Resolution meeting scheduled for last week in January; working on coordination to schedule Design Public Hearing.	<b>STBG</b> (ON-SYS, Non-NHS)	\$2,745,500
<b>Estimated FFY 2022 Construction Total :</b>					<b>\$28,331,161</b>