## Berkshire MPO 07/26/2022 • MassDOT District One Project Update

## Status of Federal Fiscal Year 2022 TIP Projects **TIP** Design Designer Stage Status of current activity **Funding Source** programming **MassDOT Project No. and Description** WILLIAMSTOWN - SYS. BR. MAINT. W-37-013, In-House Advertised for construction 10/30/21. **ADV** ROUTE 7 (MOODY BRIDGE) OVER HOOSIC RIVER 609162 **NHPP** \$1,493,175 02/11/22 - NTP issued to Northern Construction. **District** & PAN-AM RR OTIS - BRIDGE REPLACEMENT, O-05-007, Advertised for construction 12/25/21. McFarland -**ADV** 608856 TANNERY RD OVER W. BRANCH OF THE STBG-BR-OFF \$1,736,751 3/09/22 - NTP issued A.J. Virgilio Construction. Johnson, Inc. **FARMINGTON RIVER** PITTSFIELD - BRIDGE REPLACEMENT, P-10-055, Advertised for construction 1/01/22. **ADV** 608860 EAST NEW LENOX ROAD OVER SACKETT BSC Group STBG-BR-OFF \$3,447,946 3/25/22 - NTP issued to J.H. Maxymillian. **BROOK** FLORIDA/NORTH ADAMS - RESURFACING In-House Advertised for construction 5/07/22. **ADV** \$6,801,018 609103 AND RELATED WORK ON ROUTE 2 **NHPP** 7/19/22 - Contract awarded to Warner Bros. District (MM 12.7 to MM 19.7) **EGREMONT - RECONSTRUCTION & RELATED** Advertised for construction 6/25/22. Jacobs ADV 608767 **STBG & CMAQ** \$7.801.141 WORK ROUTE 23/41, CREAMERY RD TO N. Bid Opening scheduled for 7/26/22. Engineering **UNDERMOUNTAIN RD GREAT BARRINGTON - RESURFACING AND** In-House \$2,690,763 Final 7/06/22 - revised PS&E submittal 609464 **RELATED WORK ON ROUTE 23/183 STBG** District (MM 9.7 to MM 11.5) **LANESBOROUGH** - PAVEMENT PRESERVATION In-House 612593 AND RELATED WORK ON ROUTE 7 \$5,118,813 *Final* 5/05/22 - combined 100%-PSE submittal NHPP District (MM 37.25 to MM 41.50) **NORTH ADAMS** - BRAYTON ELEMENTARY 610546 7/15/22 - revised PS&E submittal TEC, Inc. **TAP** \$842,352 SCHOOL IMPROVEMENTS (SRTS) **PITTSFIELD** - SUPERSTRUCTURE Gill Advertised for construction 6/25/22. STBG 611955 ADV \$3,470,391 REPLACEMENT, P-10-002, HOLMES ROAD OVER Engineering Bid Opening scheduled for 7/26/22. (ON-SYS, Non-NHS) HOUSATONIC RAILROAD Assoc.

Estimated FFY 2022 Construction Total: \$33,402,350

**Upcoming Design Public Hearings (Live - Virtual)**