

## Berkshire TAC 03/21/2023 • MassDOT District One Project Update

### Status of Federal Fiscal Year 2023 TIP Projects

MassDOT Project No. and Description	Designer	Design Stage	Status of current activity	Funding Source	TIP programming
<b>605843</b> NORTH ADAMS - BRIDGE REPLACEMENT, N-14- 016, ROUTE 2 OVER THE HOOSIC RIVER	TEC, Inc.	<b>ADVERTISED</b>	2/11/23 - Advertised for construction 3/21/23 - Bid Opening scheduled <b>Current TFPC Estimate \$18,269,725</b>	NHPP	\$17,860,524
<b>608813</b> LANESBOROUGH - RESURFACING & RELATED WORK ON ROUTE 7 (MM 34.6 to MM 36.5)	Jacobs Engineering	<b>100%</b>	3/16/23 - revised 100% Design submittal; under MassDOT review. <b>Current TFPC Estimate \$8,314,092</b>	NHPP	\$6,816,392
<b>609289</b> PITTSFIELD - ASHUWILLTICOOK RAIL TRAIL EXTENSION, CRANE AVE. TO MERRILL RD.	Fuss & O'Neill	<b>Final</b>	3/08/23 - Final Design submittal. <b>Current TFPC estimate \$2,359,989</b>	SW-CMAQ	\$1,417,902
<b>609072</b> WILLIAMSTOWN - BRIDGE REPLACEMENT, W-37- 010, MAIN STREET OVER HEMLOCK BROOK	Michael Baker Int'l.	<b>100%</b>	3/11/23 - 100% Design submittal. <b>Current TFPC Estimate \$2,915,885</b>	STBG-BR-OFF	\$2,027,984
<b>606233</b> PITTSFIELD - INTERSECTION IMPROVEMENTS AT FIRST ST - NORTH ST - TYLER ST (BERKHIRE MEDICAL CTR.)	Fuss & O'Neill	<b>100%</b>	3/02/23 - 100% Design submittal. <b>Current TFPC Estimate \$8,343,886</b>	STBG-HSIP	\$4,979,287
<b>610716</b> WILLIAMSTOWN - INTERSECTION IMPROVEMENTS AT ROUTE 7 AND ROUTE 43	Toole Design Group	<b>75%</b>	1/06/23 - 75% Design submittal. Final Design anticipated April 2023. <b>Current TFPC Estimate \$3,812,089</b>	STBG	\$3,169,087
<b>609078</b> NEW MARLBOROUGH - BR. REPLACEMENT, N-08-020, KEYES HILL ROAD OVER UMPACHENE RIVER	Lamson Engineering	<b>25%</b>	MassDOT has determined that project will not make 2023 advertising (likely 2024). <b>Current TFPC Estimate \$1,770,360.</b>	STBG-BR-OFF	\$1,770,360

**Estimated FFY 2023 Construction Total : \$38,041,536**