

Berkshire MPO 05/23/2023 • MassDOT District One Project Update

Status of Federal Fiscal Year 2023 TIP Projects

MassDOT Project No. and Description	Designer	Design Stage	Status of current activity	Funding Source	TIP programming
605843 NORTH ADAMS - BRIDGE REPLACEMENT, N-14- 016, ROUTE 2 OVER THE HOOSIC RIVER	TEC, Inc.	ADVERTISED	2/11/23 - Advertised for construction 4/28/23 - Contract award to J.H. Maxymillian.	NHPP	\$17,860,524
608813 LANESBOROUGH - RESURFACING & RELATED WORK ON ROUTE 7 (MM 34.6 to MM 36.5)	Jacobs Engineering	100%	PS&E due end of May (revised 100% Design was submitted 3/16/23) Current TFPC Estimate \$8,314,092	NHPP	\$6,816,392
609289 PITTSFIELD - ASHUWILLTICOOK RAIL TRAIL EXTENSION, CRANE AVE. TO MERRILL RD.	Fuss & O'Neill	ADVERTISED	5/20/23 - Advertised for construction. Bid Opening scheduled for 6/21/23.	SW-CMAQ	\$2,359,989
609072 WILLIAMSTOWN - BRIDGE REPLACEMENT, W-37- 010, MAIN STREET OVER HEMLOCK BROOK	Michael Baker Int'l.	100%	PS&E due June (100% Design was submitted 3/11/23) Current TFPC Estimate \$3,298,600	STBG-BR-OFF	\$3,298,600 <i>pending amendment</i>
606233 PITTSFIELD - INTERSECTION IMPROVEMENTS AT FIRST ST - NORTH ST - TYLER ST (BERKHIRE MEDICAL CTR.)	Fuss & O'Neill	100%	PS&E due May/June (4/07/23 - 100% Design review complete). Current TFPC Estimate \$8,170,984	STBG-HSIP	\$4,979,287
610716 WILLIAMSTOWN - INTERSECTION IMPROVEMENTS AT ROUTE 7 AND ROUTE 43	Toole Design Group	100%-PSE	5/19/23 - Combined 100%-PS&E submittal (75% Design submittal was 1/06/23) Current TFPC Estimate \$3,796,365	STBG	\$3,169,087
609078 NEW MARLBOROUGH - BR. REPLACEMENT, N-08-020, KEYES HILL ROAD OVER UMPACHENE RIVER	Lamson Engineering	25%	MassDOT has determined that project will not make 2023 adv. (Draft STIP FFY 2024). Current TFPC Estimate \$1,770,360.	STBG-BR-OFF	\$1,770,360

Estimated FFY 2023 Construction Total : \$43,800,554