

Berkshire MPO 06/27/2023 • MassDOT District One Project Update

Status of Federal Fiscal Year 2023 TIP Projects

MassDOT Project No. and Description	Designer	Design Stage	Status of current activity	Funding Source	TIP programming
605843 NORTH ADAMS - BRIDGE REPLACEMENT, N-14- 016, ROUTE 2 OVER THE HOOSIC RIVER	TEC, Inc.	ADVERTISED	2/11/23 - Advertised for construction 5/22/23 - NTP to J.H. Maxymillian.	NHPP	\$17,860,524
608813 LANESBOROUGH - RESURFACING & RELATED WORK ON ROUTE 7 <i>Pittsfield Line (MM 34.6) to Bridge St. (MM 36.5)</i>	Jacobs Engineering	100%	Awaiting PS&E submittal from designer. Current TFPC Estimate \$8,314,092	NHPP	\$6,816,392
609289 PITTSFIELD - ASHUWILLTICOOK RAIL TRAIL EXTENSION, CRANE AVE. TO MERRILL RD.	Fuss & O'Neill	ADVERTISED	5/20/23 - Advertised for construction. Bid Opening was 6/21/23 - J.H. Maxymillian is apparent low bidder.	SW-CMAQ	\$2,359,989
609072 WILLIAMSTOWN - BRIDGE REPLACEMENT, W-37- 010, MAIN STREET OVER HEMLOCK BROOK	Michael Baker Int'l.	100%	Awaiting PS&E submittal from designer. Current TFPC Estimate \$3,298,600	STBG-BR-OFF	\$3,298,600 <i>(pending amendment)</i>
606233 PITTSFIELD - INTERSECTION IMPROVEMENTS AT FIRST ST - NORTH ST - TYLER ST (BERKSHIRE MEDICAL CTR.)	Fuss & O'Neill	100%	Revised PS&E due end of June. Current TFPC Estimate \$8,836,790	STBG-HSIP	\$4,979,287
610716 WILLIAMSTOWN - INTERSECTION IMPROVEMENTS AT ROUTE 7 AND ROUTE 43	Toole Design Group	100%-PSE	5/19/23 - Combined 100%-PS&E submittal Current TFPC Estimate \$4,378,174	STBG	\$3,169,087

Estimated FFY 2023 Construction Total : \$45,048,169

Berkshire MPO 06/27/2023 • MassDOT District One Project Update

Status of Federal Fiscal Year 2024 TIP Projects

MassDOT Project No. and Description	Designer	Design Stage	Status of current activity	Funding Source	TIP programming
609070 ALFORD- BRIDGE REPLACEMENT, A-06-004, WEST ROAD OVER SCRIBNER BROOK	CHA <i>Consulting, Inc</i>	Final	05/09/23 - Final Design (PS&E) recv'd. Current TFPC Estimate \$3,058,673	STBG-BR-OFF	\$3,050,913
604003 PITTSFIELD- RECONSTRUCTION OF EAST STREET (ROUTE 9) <i>Lyman Street to Merrill Road</i>	<i>Greenman- Pedersen, Inc.</i>	75%	100% Design due 7/30/23. Current TFPC Estimate \$10,423,290	STBG	\$10,423,290
608857 CHESHIRE- BRIDGE REPLACEMENT, C-10-002, SAND MILL ROAD OVER DRY BROOK	<i>Weston & Sampson Engineers, Inc.</i>	75%	Combined 100%-PS&E due 7/26/23. Current TFPC Estimate \$2,405,358	STBG-BR-OFF	\$2,405,358
607597 LEE- BRIDGE REPLACEMENT, L-05-004, MEADOW STREET OVER POWDER MILL BROOK	<i>Gill Engineering Assoc, Inc.</i>	25%	75% Design due 9/11/23. Current TFPC Estimate \$1,943,969	NEXT-GEN BRIDGE	\$1,943,969
609078 NEW MARLBOROUGH - BR. REPLACEMENT, N-08-020, KEYES HILL ROAD OVER UMPACHENE RIVER	<i>Lamson Engineering</i>	25%	75% Design due Dec-2023. Current TFPC Estimate \$1,770,360.	STBG-BR-OFF	\$1,770,360
Estimated FFY 2024 Construction Total :					\$19,593,890