

Berkshire MPO 11/26/2024 • MassDOT District One Project Update

Status of Federal Fiscal Year 2024 TIP Projects

MassDOT Project No. and Description	Designer	Design Stage	Status of current activity	Funding Source	TIP Programming
609070	ALFORD - BRIDGE REPLACEMENT, A-06-004, WEST ROAD OVER SCRIBNER BROOK <i>CHA Consulting, Inc</i>	ADVERTISED	11/04/23 - Advertised for construction 01/16/24 - NTP issued to J.L. Raymakers & Sons	STBG-BR-OFF	\$3,050,913
608857	CHESHIRE - BRIDGE REPLACEMENT, C-10-002, SAND MILL ROAD OVER DRY BROOK <i>Weston & Sampson Engineers, Inc.</i>	ADVERTISED	3/16/24 - Advertised for construction. 5/09/24 - NTP issued to J.H. Maxymillian	STBG-BR-OFF	\$3,926,707
609078	NEW MARLBOROUGH - BRIDGE REPLACEMENT, N-08-020, KEYES HILL ROAD OVER UMPACHENE RIVER <i>Lamson Engineering</i>	ADVERTISED	09/14/24 - Advertised for construction 12/10/24 - Bid Opening scheduled	STBG-BR-OFF	\$5,395,160
604003	PITTSFIELD - RECONSTRUCTION OF EAST STREET (ROUTE 9) Lyman Street to Merrill Road <i>Greenman-Pedersen, Inc.</i>	ADVERTISED	09/14/24 - Advertised for construction 11/05/24 - Bid Opening; J.H. Maxymillian is apparent low bidder.	STBG	\$13,222,756
FFY 2024 Advertised for Construction:					\$25,595,536

Status of Federal Fiscal Year 2025 TIP Projects

MassDOT Project No. and Description	Designer	Design Stage	Status of current activity	Funding Source	TIP Programming
610777	ADAMS - BRIDGE PRESERVATION QUALITY STREET (A-04-038) OVER HOOSIC RIVER <i>BSC Group</i>	75% Design	Current schedule shows 100% Design due Jan-2025. Current TFPC Estimate \$6,899,334	STBG-BR-OFF	\$5,409,735
609428	LANESBOROUGH - BRIDGE REPLACEMENT (L-03- 010) BRIDGE STREET OVER TOWN BROOK <i>Garofalo & Associates</i>	ADVERTISED	11/02/25 - Project was advertised for construction. 01/07/25 - Bid Opening scheduled.	STBG-BR-OFF	\$4,099,419
607597	LEE - BRIDGE REPLACEMENT (L-05-004) MEADOW STREET OVER POWDER MILL BROOK <i>Gill Engineering</i>	100% Design	Current schedule shows PS&E due Jan-2025. Current TFPC Estimate \$3,643,894	NEXT-GEN-BR	\$3,653,679
609277	NORTH ADAMS - RECONSTRUCTION OF ASHLAND STREET <i>Tighe & Bond</i>	100% Design	Sept 2024 - ROW plans approved for acquisition. PS&E (Final Design) submittal is due end of Jan-2025. Current TFPC Estimate \$10,858,952	STBG	\$10,834,263
612505	NORTH ADAMS - BRIDGE PRESERVATION (N-14-039) ROUTE 2 OVER SOUTH BR. OF HOOSIC RIVER AND ROUTE 8 <i>BSC Group</i>	pre-25%	Sept 2024 - MassDOT determined that project will not be ready for 2025 advertising	NEXT-GEN-BR	\$40,095,720
FFY 2025 Current Programming:					\$64,092,816