

Berkshire MPO 11/25/2025 • MassDOT District One Project Update

Status of Federal Fiscal Year 2025 TIP Projects

MassDOT Project No. and Description	Designer	Design Stage	Status of current activity	Funding Source	TIP Programming	
610777	ADAMS - BRIDGE REPLACEMENT QUALITY STREET (A-04-038) OVER HOOSIC RIVER	BSC Group	ADVERTISED	08/09/25 - Project was advertised for construction. 09/16/25 - Bid Opening, J.H. Maxymilian is apparent low bidder.	BFPL-BR-OFF	\$7,020,392
609428	LANESBOROUGH - BRIDGE REPLACEMENT (L-03- 010) BRIDGE STREET OVER TOWN BROOK	Garofalo & Associates	ADVERTISED	11/02/24 - Project was advertised for construction. 01/27/25 - NTP issued to J.H. Maxymillian	STBG-BR-OFF	\$4,099,419
607597	LEE - BRIDGE REPLACEMENT (L-05-004) MEADOW STREET OVER POWDER MILL BROOK	Gill Engineering	ADVERTISED	09/13/25 - Project was advertised for construction. 12/02/25 - Bid Opening (delayed from 10/21/25)	NEXT-GEN-BR	\$3,513,153
608547	EGREMONT- RECONSTRUCTION OF MOUNT WASHINGTON ROAD (PHASE I)	CHA Consulting, Inc.	ADVERTISED	09/13/25 - Project was advertised for construction. 11/03/25 - Contract award to Rifenburg Contracting Corp. (lowest bid came in significantly lower than advertised)	STBG	\$22,435,693
FFY 2025 Current Programming:						\$37,068,657

Berkshire MPO 11/25/2025 • MassDOT District One Project Update

Status of Federal Fiscal Year 2026 TIP Projects

MassDOT Project No. and Description	Designer	Design Stage	Status of current activity	Funding Source	TIP Programming
609506 BECKET - LEDGE REMOVAL ON ROUTE 8 (approx 1,000-ft north of McNerney Rd.)	Jacobs Engineering	75% Design	09/08/25 - 75% Design submittal by Jacobs. 06/18/25 - 25% DPH conducted. Current TFPC: \$5,771,783	FA-PRCT	\$2,950,417
612183 GREAT BARRINGTON - BRIDGE REPLACEMENT, G-11-002, DIVISION STREET OVER HOUSATONIC RIVER	Green International	Final Design	11/20/25 - Final Design (PS&E) submittal by Green. 01/15/25 - 25% DPH conducted. Current TFPC: \$10,028,124	FA-NGB	\$10,690,281
610728 LEE - RESURFACING AND RELATED WORK ON ROUTE 20 (MM 18.58 to MM 23.15)	CDR McGuire	100% Design	09/24/25 - 100% Design submittal. Current TFPC: \$7,752,338	NHPP-NHS	\$9,422,966
607677 LEE - BRIDGE REPLACEMENT, L-05-013, MILL STREET OVER WASHINGTON MOUNTAIN BROOK	Garofalo & Assoc.	25% Design	75% Design due in December 2025. 03/18/25 - Sketch Plans approved Current TFPC: \$6,850,760	FA-NGB	\$6,850,760
609277 NORTH ADAMS - RECONSTRUCTION OF ASHLAND STREET	Tighe & Bond	Final Design	4th PS&E submittal on 08/05/25. Munic. ROW process is critical path (clearance early 2026) ENV. permitting is clear. Current TFPC: \$11,342,811	STBG	\$11,085,532
612505 NORTH ADAMS - BRIDGE PRESERVATION, N-14-039, ROUTE 2 OVER S. BRANCH OF THE HOOSIC RIVER & ROUTE 8	BSC Group	100% Design	09/25/25 - revised 100% Design. PS&E due Dec-2025. 07/29/25 - 25% DPH conducted. June 2025 - emergency shoring towers installed (MassDOT). Current TFPC: \$13,437,358	FA-NGB	\$46,999,768
612498 PITTSFIELD - BRIDGE REPLACEMENT, P-10-003 & P-10-032, SOUTH ST. OVER HOUSATONIC RR & HOUSATONIC RIVER	CHA Consulting	25% Design	06/12/25 - 25% DPH conducted; awaiting 75% Design. Jan 2025 - Bridge Type Study approved. Current TFPC: \$26,754,547	NHPP-ON-SYS	\$26,687,325
612168 PITTSFIELD - BRIDGE REPLACEMENT, P-10-040, PONTOOSUC AVE. OVER WEST BRANCH HOUSATONIC RIVER	Fuss & O'Neill	25% Design	75% Design submittal anticipated Jan-2026. 07/09/25 - 25% DPH conducted. Current TFPC: \$9,848,718	FA-NGB	\$9,848,718
609068 SHEFFIELD - BRIDGE REPLACEMENT, S-10- 015, KELSEY ROAD OVER SCHENOB BROOK	Gannett Fleming E&A	25% Design	09/22/25 - 75% Design submittal received. 03/20/25 - virtual 25% DPH conducted. Current TFPC: \$4,032,724	STBG-BR-OFF	\$4,192,200
611942 SHEFFIELD - SUPERSTRUCTURE REPLACEMENT, S-10-024, COUNTY ROAD OVER IRONWORKS BROOK	BSC Group	Final Design	09/17/25 - Final Design (PS&E) submittal by BSC. Awaiting ENV & ROW clearance. Current TFPC: \$2,785,055	FA-NGB	\$2,946,652

FFY 2026 Current Programming: \$131,674,619