

Berkshire MPO 03/31/2026 • MassDOT District One Project Update

Status of Federal Fiscal Year 2026 TIP Projects

MassDOT Project No. and Description	Designer	Design Stage	Status of current activity	Funding Source	TIP Programming	
611942	SHEFFIELD - SUPERSTRUCTURE REPLACEMENT, S-10-024, COUNTY ROAD OVER IRONWORKS BROOK	BSC Group	ADVERTISED	12/16/25 - Revised Final Design (PS&E) submittal. 02/14/26 - Project was advertised for construction. 03/17/26 - Bid Opening (ET&L apparent low bidder).	FA-NGB	\$2,946,652
609506	BECKET - LEDGE REMOVAL ON ROUTE 8 (approx 1,000-ft north of McNerney Rd.)	Jacobs Engineering	Final Design	02/02/26 - Combined 100%-PSE received. 06/18/25 - 25% DPH conducted. Current TFPC: \$5,332,914	FA-PRCT	\$2,950,417
612183	GREAT BARRINGTON - BRIDGE REPLACEMENT, G-11-002, DIVISION STREET OVER HOUSATONIC RIVER	Green International	Final Design	01/22/26 - Revised PS&E submittal received. 01/15/25 - 25% DPH conducted. Current TFPC: \$10,015,216	FA-NGB	\$10,690,281
610728	LEE - RESURFACING AND RELATED WORK ON ROUTE 20 (MM 18.58 to MM 23.15)	CDR McGuire	Final Design	05/07/26 - Design Public Hearing for ROW acquisition. 12/02/25 - PS&E (Final Design) recv'd. Current TFPC: \$6,800,788	NHPP-NHS	\$9,422,966
609277	NORTH ADAMS - RECONSTRUCTION OF ASHLAND STREET	Tighe & Bond	Final Design	Revised PS&E submittal on 08/05/25. Munic. ROW process is critical path; recent DCAMM property issue just came up; MassDOT is working to resolve. ENV. permitting is clear. Current TFPC: \$11,342,811	STBG	\$11,342,811
612505	NORTH ADAMS - BRIDGE PRESERVATION, N-14-039, ROUTE 2 OVER S. BRANCH OF THE HOOSIC RIVER & ROUTE 8	BSC Group	Final Design	12/12/25 - PS&E (Final Design) received. ENV is clear; ROW clearance is pending. 07/29/25 - 25% DPH conducted. Current TFPC: \$13,502,293	FA-NGB	\$13,502,293
609068	SHEFFIELD - BRIDGE REPLACEMENT, S-10- 015, KELSEY ROAD OVER SCHENOB BROOK	Gannett Fleming E&A	100% Design	01/16/26 - 100% Design received. 03/20/25 - virtual 25% DPH conducted. TIP readiness rec. FFY 2027 (ROW & wetland replication) Current TFPC: \$4,144,916	STBG-BR-OFF	\$4,192,200
612168	PITTSFIELD - BRIDGE REPLACEMENT, P-10-040, PONTOOSUC AVE. OVER WEST BRANCH HOUSATONIC RIVER	Fuss & O'Neill	75% Design	02/18/26 - 75% Design received. Need to address ROW concerns with adjacent property. 07/09/25 - 25% DPH conducted. Current TFPC: \$10,016,000	FA-NGB	\$9,848,718

FFY 2026 Revised Programming: \$64,896,338

NOTIFICATION:

613074 WILLIAMSTOWN (2029) – LEDGE STABILIZATION ON ROUTE 7 Design Public Hearing scheduled for Wednesday, April 8, 2026 at 6:00 PM, Williamstown Town Hall