

Berkshire TAC 03/10/2026 • MassDOT District One Project Update

Status of Federal Fiscal Year 2026 TIP Projects

MassDOT Project No. and Description	Designer	Design Stage	Status of current activity	Funding Source	TIP Programming
611942 SHEFFIELD - SUPERSTRUCTURE REPLACEMENT, S-10-024, COUNTY ROAD OVER IRONWORKS BROOK	BSC Group	ADVERTISED	12/16/25 - Revised Final Design (PS&E) submittal. 02/14/26 - Project was advertised for construction. 03/17/26 - Bid Opening scheduled.	FA-NGB	\$2,946,652
609506 BECKETT - LEDGE REMOVAL ON ROUTE 8 (approx 1,000-ft north of McNerney Rd.)	Jacobs Engineering	Final Design	02/02/26 - Combined 100%-PSE received. 06/18/25 - 25% DPH conducted. Current TFPC: \$5,332,914	FA-PRCT	\$2,950,417
612183 GREAT BARRINGTON - BRIDGE REPLACEMENT, G-11-002, DIVISION STREET OVER HOUSATONIC RIVER	Green International	Final Design	01/22/26 - Revised PS&E submittal received. 01/15/25 - 25% DPH conducted. Current TFPC: \$10,015,216	FA-NGB	\$10,690,281
610728 LEE - RESURFACING AND RELATED WORK ON ROUTE 20 (MM 18.58 to MM 23.15)	CDR McGuire	Final Design	12/02/25 - PS&E (Final Design) recv'd. Current TFPC: \$6,800,788	NHPP-NHS	\$9,422,966
609277 NORTH ADAMS - RECONSTRUCTION OF ASHLAND STREET	Tighe & Bond	Final Design	Revised PS&E submittal on 08/05/25. Munic. ROW process is critical path (clearance by mid-2026) ENV. permitting is clear. Current TFPC: \$11,342,811	STBG	\$11,342,811
612505 NORTH ADAMS - BRIDGE PRESERVATION, N-14-039, ROUTE 2 OVER S. BRANCH OF THE HOOSIC RIVER & ROUTE 8	BSC Group	Final Design	12/12/25 - PS&E (Final Design) received. ENV is clear; ROW clearance is pending. 07/29/25 - 25% DPH conducted. Current TFPC: \$13,502,293	FA-NGB	(\$46,999,768) <i>amendment</i> \$13,502,293
609068 SHEFFIELD - BRIDGE REPLACEMENT, S-10- 015, KELSEY ROAD OVER SCHENOB BROOK	Gannett Fleming E&A	100% Design	01/16/26 - 100% Design received. 03/20/25 - virtual 25% DPH conducted. TIP readiness rec. FFY 2027 (ROW & wetland replication) Current TFPC: \$4,144,916	STBG-BR-OFF	\$4,192,200
607677 LEE - BRIDGE REPLACEMENT, L-05-013, MILL STREET OVER WASHINGTON MOUNTAIN BROOK	Garofalo & Assoc.	75% Design	12/31/25 - 75% Design received. 10/23/25 - 25% Design Public Hearing Current TFPC: \$8,248,499 TIP readiness recommend move to FFY 2027	FA-NGB	(\$6,850,760) <i>amendment</i>
612168 PITTSFIELD - BRIDGE REPLACEMENT, P-10-040, PONTOOSUC AVE. OVER WEST BRANCH HOUSATONIC RIVER	Fuss & O'Neill	75% Design	02/18/26 - 75% Design received. Need to address ROW concerns with adjacent property. 07/09/25 - 25% DPH conducted. Current TFPC: \$9,848,718	FA-NGB	\$9,848,718
612498 PITTSFIELD - BRIDGE REPLACEMENT, P-10-003 & P-10-032, SOUTH ST. OVER HOUSATONIC RR & HOUSATONIC RIVER	CHA Consulting	25% Design	06/12/25 - 25% DPH conducted; project was re-scoped. TIP readiness discussion recommended move project to FFY 2027 due to Design and ROW. Current TFPC: \$27,824,729	NHPP-ON-SYS	(\$11,687,325) <i>AC 2026-2027 amendment</i>

FFY 2026 Revised Programming: \$64,896,338