

Berkshire TAC 04/21/2026 • MassDOT District One Project Update

Status of Federal Fiscal Year 2026 TIP Projects

MassDOT Project No. and Description	Designer	Design Stage	Status of current activity	Funding Source	TIP Programming
611942 SHEFFIELD - SUPERSTRUCTURE REPLACEMENT, S-10-024, COUNTY ROAD OVER IRONWORKS BROOK	BSC Group	ADVERTISED	02/14/26 - Project was advertised for construction. 04/08/26 - Notice to Proceed awarded to ET&L Corp.	FA-NGB	\$2,946,652
612505 NORTH ADAMS - BRIDGE PRESERVATION, N-14-039, ROUTE 2 OVER S. BRANCH OF THE HOOSIC RIVER & ROUTE 8	BSC Group	Final Design	Project is ready to advertise for construction.	FA-NGB	\$13,502,293
609506 BECKETT - LEDGE REMOVAL ON ROUTE 8 (approx 1,000-ft north of McNerney Rd.)	Jacobs Engineering	Final Design	02/02/26 - Combined 100%-PSE received. 06/18/25 - 25% DPH conducted. Current TFPC: \$5,332,914	FA-PRCT	\$2,950,417
612183 GREAT BARRINGTON - BRIDGE REPLACEMENT, G-11-002, DIVISION STREET OVER HOUSATONIC RIVER	Green International	Final Design	03/24/26 - Revised PS&E submittal received. 01/15/25 - 25% DPH conducted. Current TFPC: \$9,995,332	FA-NGB	\$10,690,281
610728 LEE - RESURFACING AND RELATED WORK ON ROUTE 20 (MM 18.58 to MM 23.15)	CDR McGuire	Final Design	May 2026 - Design Public Hearing for ROW acquisition. 02/13/26 - revised PS&E (Final Design) recv'd. Current TFPC: \$6,861,045	NHPP-NHS	\$9,422,966
609277 NORTH ADAMS - RECONSTRUCTION OF ASHLAND STREET	Tighe & Bond	Final Design	Munic. ROW process is critical path; MassDOT is working to resolve recent property conveyance from MCLA to DCAMM. ENV. permitting is clear. Current TFPC: \$11,342,811	STBG	\$11,342,811
609068 SHEFFIELD - BRIDGE REPLACEMENT, S-10- 015, KELSEY ROAD OVER SCHENOB BROOK	Gannett Fleming E&A	100% Design	01/16/26 - 100% Design and structural plans received. 03/20/25 - virtual 25% DPH conducted. TIP readiness rec. FFY 2027 (ROW & wetland replication) Current TFPC: \$4,144,916	STBG-BR-OFF	\$4,192,200

FFY 2026 Programming: \$55,047,620