

Berkshire MPO 10/27/2020 • MassDOT District One Project Update

Status of Federal Fiscal Year 2020 TIP Projects *(all advertised)*

	PROJ.	DESCRIPTION	FUNDING SOURCE	TIP PROGRAMMING	PROJECT STATUS
T R A I L S	606891	LANESBOROUGH, PITTSFIELD - Ashuwillticook Trail Extension to Crane Avenue	SW-CMAQ	\$2,704,236	<i>Advertised for construction - 09/12/20 Bid Opening - 10/27/20</i>
	607254	WILLIAMSTOWN - Mohawk Bicycle/Pedestrian Trail Construction	SW-CMAQ	\$5,585,900	<i>Advertised for construction - 09/19/20 Bid Opening - 11/03/20</i>
H I G H W A Y	607328	ADAMS - Pavement Rehabilitation and Related Work on Route 8	STBG	\$8,849,818	<i>Advertised for construction - 05/30/20 Bid Opening - 07/14/20 08/11/20 - NTP issued to J.H. Maxymillian</i>
	608812	FLORIDA, SAVOY - Resurfacing and Related Work on Route 2	NHPP	\$6,872,320	<i>Advertised for construction - 11/30/19 Bid Opening - 03/24/20 05/20/20 - NTP issued to Warner Bros. Construction</i>
	607756	GREAT BARRINGTON - Intersection Improvements at Route 7 (S. Main St.) and Routes 23/41 (Maple Ave.)	SW-HSIP	\$2,339,521	<i>Advertised for construction - 07/25/20 Bid Opening - 09/09/20 10/01/20 - NTP issued to Baltazar Contractors</i>
	609104	LEE - Resurfacing and Related Work on Route 20	NHPP	\$1,091,832	<i>Advertised for construction - 05/09/20 Bid Opening 06/30/20 08/03/20 - NTP issued to Palmer Paving</i>
	608486	WILLIAMSTOWN - Resurfacing and Related Work on Route 43 (Route 7 to Hopper Road)	NHPP	\$3,093,750	<i>Advertised for construction - 04/18/20 Bid Opening - 06/02/20 08/03/20 - NTP issued to Palmer Paving</i>
B R I D G E	609161	ADAMS - Systematic Bridge Maintenance (A-04-001) Route 8 (Grove St.) over Ashuwillticook Trail & Hoosic River	NHPP	\$522,200	<i>Advertised for construction - 12/07/19 Bid Opening - 03/10/20 05/28/20 - NTP issued to NEL Corp.</i>
	608645	NEW MARLBOROUGH - Bridge Replacement (N-08-006) Campbell Falls Rd over Whiting River	STBG-BR-OFF	\$787,317	<i>Advertised for construction - 04/18/20 Bid Opening - 06/16/20 08/18/00 - NTP issued to New England Infrastructure</i>
	608646	TYRINGHAM - Bridge Replacement (T-10-007) Monterey Rd over Hop Brook	STBG-BR-OFF	\$1,441,165	<i>Advertised for construction - 03/21/20 Bid Opening - 06/09/20 07/10/20 - NTP issued to J.H. Maxymillian</i>

Estimated Construction Total : \$33,288,059

Berkshire MPO 10/27/2020 • MassDOT District One Project Update

Status of Federal Fiscal Year 2021 TIP Projects

MassDOT Project No. and Description	Designer	Design Stage	Status of current activity	Funding Source	Current TIP programming
609164 NORTH ADAMS - SYSTEMATIC BRIDGE MAINTENANCE, N-14-017, ROUTE 2 OVER HOOSIC RIVER	District Bridge Section	Final	9/10/20 - revised Final Design submittal. No Right-of-Way required. ENV clearance is pending.	NHPP-BR-ON	\$522,200
606406 HINSDALE, PERU - RECONSTRUCTION OF SKYLINE TRAIL (MIDDLEFIELD ROAD)	District Projects Section	100%	9/2/20 - 100% Design submittal. PS&E anticipated 11/24/20. ROW plans accepted. ENV clearance is pending.	STBG	\$6,016,381
608642 NEW MARLBOROUGH - SUPERSTRUCTURE REPLACEMENT N-08-001, -017, -018, (NORFOLK RD, LUMBERT RD, CANAAN-SOUTHFIELD RD) OVER UMPACHENE RIVER	Gill Engineering	100%	100% Design submittal received 7/24/20. ROW and ENV clearance is needed.	STBG-BR-OFF	\$7,631,387
608485 PITTSFIELD, LANESBOROUGH - RESURFACING & RELATED WORK ON ROUTE 8 (FROM MM 44.43 TO MM 47.77)	CHA Consulting, Inc.	100%	100% submittal 9/25/20. Design Exception was approved 8/20/20. ROW plan approved 9/4/20. Local Con-Com meeting was held 9/14/20.	NHPP	\$3,721,977
608636 LENOX - SUPERSTRUCTURE REPLACEMENT, L-07-006, ROARING BROOK ROAD OVER ROARING BROOK	Lin Associates, Inc.	75%	9/3/20 - 75% Design & first structural submittal received. Virtual 25% Design Public Hearing was 6/11/20.	STBG-BR-OFF	\$1,450,658
609105 WINDSOR - PAVEMENT PRESERVATION AND RELATED WORK ON ROUTE 9	District Projects Section	75%	Combined 25-75% Design submitted 9/23/20. Combined 100%-PS&E anticipated 1/21/21.	NHPP	\$9,320,163
608854 PITTSFIELD - BRIDGE REPLACEMENT, P-10-034, MILL ST OVER W. BR. HOUSATONIC RIVER	Greenman-Pedersen, Inc.	25%	Virtual 25% Design Public Hearing comment period from 10/29/20 to 11/12/20. 75% Design anticipated late 2020, with 100% Design scheduled for March 2021.	STBG-BR-OFF	\$1,776,772
608647 SAVOY - BRIDGE SUPERSTRUCTURE REPLACEMENT, S-06-003, CENTER ROAD OVER CENTER BROOK	In-House Bridge	25%	Virtual 25% Design Public Hearing comment period from 9/30/20 to 10/14/20. 75% Design anticipated December 2020. Needs ENV and ROW clearance.	STBG-BR-OFF	\$1,465,040
Estimated FFY 2021 Construction Total :					\$31,904,578

ADDITIONAL NOTE (FFY 2022) Project 608767

Egremont Route 23/41 Reconstruction from Creamery Road to N. Undermountain Road

CMAQ Consultation Committee approved funding on 10/22/20

Virtual 25% Design Public Hearing comment period from 10/30/20 to 11/13/20