

Berkshire MPO 11/24/2020 • MassDOT District One Project Update

Federal Fiscal Year 2020 TIP Projects *(advertised)*

TRAILS	606891 LANESBOROUGH, PITTSFIELD - ASHUWILLTICOOK EXTENSION TO CRANE AVE.	Fuss & O'Neill	11-15-20 - Maxymillian was granted Notice to Proceed with construction	Statewide CMAQ	\$2,704,236
	607254 WILLIAMSTOWN - MOHAWK BICYCLE AND PEDESTRIAN TRAIL CONSTRUCTION	GPI, Inc.	11-10-20 - Bid Opening; Maxymillian is apparent low-bidder	Statewide CMAQ	\$5,585,900

Status of Federal Fiscal Year 2021 TIP Projects

MassDOT Project No. and Description	Designer	Design Stage	Status of current activity	Funding Source	TIP programming
609164 NORTH ADAMS - SYSTEMATIC BRIDGE MAINTENANCE, N-14-017, ROUTE 2 OVER HOOSIC RIVER	District Bridge Section	Final	Advertised for construction 11/07/20. Bid opening scheduled for 12/22/20.	NHPP-BR-ON	\$522,200
606406 HINSDALE, PERU - RECONSTRUCTION OF SKYLINE TRAIL (MIDDLEFIELD ROAD)	District Projects Section	Final	PS&E submittal by early December. ROW is cleared. Con-Com Hearing was 11/11/20 (Order of Cond. is pending)	STBG	\$6,016,381
605356 WILLIAMSTOWN - BRIDGE REPLACEMENT, W-37-015, MAIN STREET (ROUTE 2) OVER THE GREEN RIVER	CME Associates, Inc.	Final	7/22/20 - Final Design submittal. ROW Cert. issued & ENV clearance pending.	NHPP-BR-ON	\$6,483,628 <i>(proposed amendment)</i>
608642 NEW MARLBOROUGH - SUPERSTRUCTURE REPLACEMENT N-08-001, -017, -018, (NORFOLK RD, LUMBERT RD, CANAAN-SOUTHFIELD RD) OVER UMPACHENE RIVER	Gill Engineering	100%	100% Design submittal received 7/24/20. ROW and ENV clearance is needed.	STBG-BR-OFF	\$7,631,387
608485 PITTSFIELD, LANESBOROUGH - RESURFACING & RELATED WORK ON ROUTE 8 (FROM MM 44.43 TO MM 47.77)	CHA Consulting, Inc.	100%	100% review complete 10/29/20. ConCom meeting was 9/14/20. ROW plan approved 9/4/20. Design Exception approved 8/20/20.	NHPP	\$3,721,977

Berkshire MPO 11/24/2020 • MassDOT District One Project Update

Status of Federal Fiscal Year 2021 TIP Projects (cont'd.)

MassDOT Project No. and Description	Designer	Design Stage	Status of current activity	Funding Source	TIP programming
608636	LENOX - SUPERSTRUCTURE REPLACEMENT, L-07-006, ROARING BROOK ROAD OVER ROARING BROOK Lin Associates, Inc.	75%	12/17/20 - 100% due. 75% Design and 1st Structural review complete. Needs town meeting for ROW. Virtual 25% DPH was 6/11/20.	STBG-BR-OFF	\$1,450,658
609105	WINDSOR - PAVEMENT PRESERVATION AND RELATED WORK ON ROUTE 9 District Projects Section	75%	Combined 25-75% Design submitted 9/23/20. Combined 100%-PS&E anticipated 1/21/21.	NHPP	\$9,320,163
608854	PITTSFIELD - BRIDGE REPLACEMENT, P-10-034, MILL ST OVER W. BR. HOUSATONIC RIVER Greenman-Pedersen, Inc.	25%	10/29 to 11/12/20 - Virtual 25% DPH comment period. 75% Design anticipated Jan-2021 and 100% Design Mar-2021. City Council meetings required for ROW certification.	STBG-BR-OFF	\$1,776,772
608647	SAVOY - BRIDGE SUPERSTRUCTURE REPLACEMENT, S-06-003, CENTER ROAD OVER CENTER BROOK In-House Bridge	25%	9/30 to 10/14/20 - Virtual 25% DPH comment period. 75% Design anticipated Dec-2020. Needs ENV and ROW clearance.	STBG-BR-OFF	\$1,465,040
Estimated FFY 2021 Construction Total :					\$38,388,206