

Berkshire MPO 04/22/2025 • MassDOT District One Project Update

Status of Federal Fiscal Year 2025 TIP Projects

MassDOT Project No. and Description	Designer	Design Stage	Status of current activity	Funding Source	TIP Programming
610777 ADAMS - BRIDGE REPLACEMENT QUALITY STREET (A-04-038) OVER HOOSIC RIVER	<i>BSC Group</i>	Final Design	<i>04/18/25 - Final Design (PS&E) due date. 02/24/25 - MassDOT 100% Design review complete. Current TFPC Estimate \$7,323,867</i>	BFPL-BR-OFF	\$5,409,735
609428 LANESBOROUGH - BRIDGE REPLACEMENT (L-03- 010) BRIDGE STREET OVER TOWN BROOK	<i>Garafalo & Associates</i>	ADVERTISED	<i>11/02/24 - Project was advertised for construction. 01/27/25 - NTP issued to J.H. Maxymillian</i>	STBG-BR-OFF	\$4,099,419
607597 LEE - BRIDGE REPLACEMENT (L-05-004) MEADOW STREET OVER POWDER MILL BROOK	<i>Gill Engineering</i>	100% Design	<i>6/27/25 - Final Design (PS&E) due; revised estimate will include repairs to detour bridge on Willow St. Current TFPC Estimate \$3,643,894</i>	NEXT-GEN-BR	\$3,653,679
609277 NORTH ADAMS - RECONSTRUCTION OF ASHLAND STREET	<i>Tighe & Bond</i>	Final Design	<i>Revised PS&E recv'd 4/11/25 (1st PS&E was 2/14/25). City is moving forward with ROW acquisitions. ENV permitting/clearance is pending. Current TFPC Estimate \$11,085,532.</i>	STBG	\$10,834,263

FFY 2025 Current Programming: \$23,997,096