

Berkshire TAC 05/20/2025 • MassDOT District One Project Update

Status of Federal Fiscal Year 2025 TIP Projects

MassDOT Project No. and Description		Designer	Design Stage	Status of current activity	Funding Source	TIP Programming
610777	ADAMS - BRIDGE REPLACEMENT QUALITY STREET (A-04-038) OVER HOOSIC RIVER	BSC Group	Final Design	04/18/25 - Final Design submitted for MassDOT review. 02/24/25 - MassDOT 100% Design review complete. Current TFPC Estimate \$7,020,391	BFPL-BR-OFF	\$5,409,735
609428	LANESBOROUGH - BRIDGE REPLACEMENT (L-03- 010) BRIDGE STREET OVER TOWN BROOK	Garofalo & Associates	ADVERTISED	11/02/24 - Project was advertised for construction. 01/27/25 - NTP issued to J.H. Maxymillian	STBG-BR-OFF	\$4,099,419
607597	LEE - BRIDGE REPLACEMENT (L-05-004) MEADOW STREET OVER POWDER MILL BROOK	Gill Engineering	100% Design	6/27/25 - Final Design (PS&E) due; revised estimate will also include repairs to Willow St. Bridge (to allow access to Onyx Paper Mill during construction) Current TFPC Estimate \$3,643,894	NEXT-GEN-BR	\$3,653,679
609277	NORTH ADAMS - RECONSTRUCTION OF ASHLAND STREET	Tighe & Bond	Final Design	4/22/25 - MassDOT completed 2nd PS&E review. Munic. ROW acquisition process is underway. ENV permitting is cleared. Current TFPC Estimate \$11,884,098.	STBG	\$10,834,263

FFY 2025 Current Programming: \$23,997,096