

Berkshire MPO 05/26/2026 • MassDOT District One Project Update

Status of Federal Fiscal Year 2026 TIP Projects

MassDOT Project No. and Description	Designer	Design Stage	Status of current activity	Funding Source	TIP Programming
611942 SHEFFIELD - SUPERSTRUCTURE REPLACEMENT, S-10-024, COUNTY ROAD OVER IRONWORKS BROOK	BSC Group	ADVERTISED	02/14/26 - Project was advertised for construction. 04/08/26 - Notice to Proceed awarded to ET&L Corp.	FA-NGB	\$2,946,652
612505 NORTH ADAMS - BRIDGE PRESERVATION, N-14-039, ROUTE 2 OVER S. BRANCH OF THE HOOSIC RIVER & ROUTE 8	BSC Group	Final Design	Project is ready to advertise for construction. Current TFPC: \$13,353,748	FA-NGB	\$13,502,293
609506 BECKETT - LEDGE REMOVAL ON ROUTE 8 (approx 1,000-ft north of McNerney Rd.)	Jacobs Engineering	Final Design	05/12/26 - Revised Final Design (PS&E) is under review. 06/18/25 - 25% DPH conducted. Current TFPC: \$5,332,914	FA-PRCT	\$2,950,417
612183 GREAT BARRINGTON - BRIDGE REPLACEMENT, G-11-002, DIVISION STREET OVER HOUSATONIC RIVER	Green International	Final Design	03/24/26 - Revised PS&E submittal received. 05/08/26 - ROW Cert. issued; ENV cleared 02/12/26. Current TFPC: \$9,980,077	FA-NGB	\$10,690,281
610728 LEE - RESURFACING AND RELATED WORK ON ROUTE 20 (MM 18.58 to MM 23.15)	CDR McGuire	Final Design	July 7, 2026 - Design Public Hearing is scheduled. 02/13/26 - revised PS&E (Final Design) recv'd. Current TFPC: \$6,861,045	NHPP-NHS	\$9,422,966 amendment reduce by \$2,622,178
609277 NORTH ADAMS - RECONSTRUCTION OF ASHLAND STREET	Tighe & Bond	Final Design	MassDOT has successfully resolved ROW issue regarding recent property conveyance from MCLA to DCAMM. ENV. permitting is clear. Current TFPC: \$11,342,811	STBG	\$11,342,811
609068 SHEFFIELD - BRIDGE REPLACEMENT, S-10- 015, KELSEY ROAD OVER SCHENOB BROOK	Gannett Fleming E&A	Final Design	04/15/26 - Final Design (PS&E) recv'd, under review. 03/20/25 - virtual 25% DPH conducted. TIP readiness rec. FFY 2027 (ROW & wetland replication) Current TFPC: \$4,306,962	STBG-BR-OFF	\$4,192,200
612168 PITTSFIELD - BRIDGE REPLACEMENT, P-10-040, PONTOOSUC AVE. OVER WEST BRANCH HOUSATONIC RIVER	Fuss & O'Neill	75% Design	02/18/26 - 75% Design received. Need to address ROW concerns with adjacent property. 07/09/25 - 25% DPH conducted. Current TFPC: \$10,016,000	FA-NGB	(\$9,848,718) amendment move to 2028

FFY 2026 Programming: \$52,425,442