

Berkshire TAC 03/19/2024 • MassDOT District One Project Update

Status of Federal Fiscal Year 2024 TIP Projects

MassDOT Project No. and Description	Designer	Design Stage	Status of current activity	Funding Source	TIP programming
609070	ALFORD- BRIDGE REPLACEMENT, A-06-004, WEST ROAD OVER SCRIBNER BROOK <i>CHA Consulting, Inc</i>	ADVERTISED	11/04/23 - Advertised for construction 01/16/24 - NTP issued to J.L. Raymakers & Sons	STBG-BR-OFF	\$3,050,913
604003	PITTSFIELD- RECONSTRUCTION OF EAST STREET (ROUTE 9) Lyman Street to Merrill Road <i>Greenman-Pedersen, Inc.</i>	100%	3/01/24 - 100% Des. recv'd, under MassDOT review. EPA approval secured for stormwater design; but still need approval for Haz-Mat & ROW. MassDOT is working with City to resolve ROW concerns on PEDDA property. Current TFPC Estimate \$10,423,290	STBG	\$10,423,290
608857	CHESHIRE- BRIDGE REPLACEMENT, C-10-002, SAND MILL ROAD OVER DRY BROOK <i>Weston & Sampson Engineers, Inc.</i>	ADVERTISED	3/16/24 - Advertised for construction. 4/17/24 - Bid Opening scheduled	STBG-BR-OFF	\$3,926,707
607597	LEE- BRIDGE REPLACEMENT, L-05-004, MEADOW STREET OVER POWDER MILL BROOK <i>Gill Engineering Assoc, Inc.</i>	75%	01/19/24 - 75% Design submittal. Current TFPC Estimate \$3,538,803 100% Design due late March.	NEXT-GEN BRIDGE	\$1,943,969
609078	NEW MARLBOROUGH - BRIDGE REPLACEMENT, N-08-020, KEYES HILL ROAD OVER UMPACHENE RIVER <i>Lamson Engineering</i>	25%	Awaiting 75% Design (orig. due date was Dec-2023) Current TFPC Estimate \$1,770,360.	STBG-BR-OFF	\$1,770,360

Estimated FFY 2024 Construction Total : \$21,115,239