Berkshire MPO 12/22/2020 • MassDOT District One Project Update

Status of Federal Fiscal Year 2021 TIP Projects

MassDOT Project No. and Description		Designer	Design Stage	Status of current activity	Funding Source	TIP programming
609164	**NORTH ADAMS -** SYSTEMATIC BRIDGE MAINTENANCE, N-14-017, ROUTE 2 OVER HOOSIC RIVER	District Bridge Section	***Final***	Advertised for construction 11/07/20. Bid opening scheduled for 12/22/20.	**NHPP-BR-ON**	$522,200
606406	**HINSDALE, PERU** - RECONSTRUCTION OF SKYLINE TRAIL (MIDDLEFIELD ROAD)	District Projects Section	***Final***	PS&E submittal 12/01/20 (under review). ROW is cleared. ENV clearance is pending. ***Current Estimate: $7,149,434***	**STBG**	$6,016,381
605356	**WILLIAMSTOWN** - BRIDGE REPLACEMENT, W-37-015, MAIN STREET (ROUTE 2) OVER THE GREEN RIVER	CME Associates, Inc.	***Final***	7/22/20 - Final Design submittal. ROW Cert. issued & ENV clearance pending.	**NHPP-BR-ON**	$6,483,628
608642	**NEW MARLBOROUGH -** SUPERSTRUCTURE REPLACEMENT N-08-001, -017, -018, (NORFOLK RD, LUMBERT RD, CANAAN-SOUTHFIELD RD) OVER UMPACHENE RIVER	Gill Engineering	***100%***	100% Design submittal received 7/24/20. ROW and ENV clearance is needed. ***Current Estimate: $4,344,372***	**STBG-BR-OFF**	$7,631,387
608485	**PITTSFIELD, LANESBOROUGH** - RESURFACING & RELATED WORK ON ROUTE 8 (FROM MM 44.43 TO MM 47.77)	CHA Consulting, Inc.	***100%***	PS&E anticipated Feb 2021. 100% review complete. State ROW is OK. ENV is clear.	**NHPP**	$3,721,977
608636	**LENOX -** SUPERSTRUCTURE REPLACEMENT, L-07-006, ROARING BROOK ROAD OVER ROARING BROOK	Lin Associates, Inc.	***75%***	12/23/20 - 100% submittal is due. Needs town meeting for ROW, ENV clearance pending.	**STBG-BR-OFF**	$1,450,658
609105	**WINDSOR -** PAVEMENT PRESERVATION AND RELATED WORK ON ROUTE 9	District Projects Section	***75%***	100% submittal is pending. Combined 25-75% Design submitted 9/23/20.	**NHPP**	$9,320,163
608854	**PITTSFIELD -** BRIDGE REPLACEMENT, P-10-034, MILL ST OVER W. BR. HOUSATONIC RIVER	Greenman-Pedersen, Inc.	***25%***	75% Design anticipated Jan-2021. 10/29/20 to 11/12/20 - Virtual 25% DPH comment period. City Council meetings required for ROW certification.	**STBG-BR-OFF**	$1,776,772
608647	**SAVOY -** BRIDGE SUPERSTRUCTURE REPLACEMENT, S-06-003, CENTER ROAD OVER CENTER BROOK	In-House Bridge	***25%***	75% submittal 12/14/20 (under review). ROW plans need town mtg. approval. Needs ENV clearance.	**STBG-BR-OFF**	$1,465,040

Estimated FFY 2021 Construction Total : $38,388,206